

CONSTRUCTION UPDATE

April 2019

Moorabool North Wind Farm

Progress to date

- Approximately 22km of access tracks complete
- 50 foundations are excavated – *100% complete*
- 48 foundation concrete pours completed
- Substation works are on-going, and the main switchroom has arrived on site
- Approximately 16km of cable reticulation installed
- 22 turbine components delivered
- Installation of turbines to begin

Look ahead

- Continuation of access track construction
- Continuation of substation works
- Continue road maintenance
- Continue turbine component deliveries

Construction activity focused on **Ballan Meredith Road**, **Ballan Egerton Road** and **Manley's & Egan's Road**.

Moorabool South Wind Farm

Progress to date

- Approximately 25kms of access tracks complete
- 46 foundations are excavated
- 27 foundation concrete pours completed
- Substation works on-going

Look ahead

- Continuation of access track construction and excavations
- Continuation of foundation pours
- Continuation of Substation works
- Continued road maintenance

Construction activity traffic is focused on **Mt Wallace Ballark Road** and **Ballan Meredith Road**, **Bungeeltap South Road** and at the wind farm entrance on the **Geelong Ballan Road**.

Speed Limit Reduction

- The Speed limit on sections of the Ballan Meredith Road and Ballan Egerton Road have been reduced to **80km/h** until approximately May 2019.
- The speed limit on Mount Wallace Ballark road has been reduced to **80km/h**.

These changes have been implemented with Moorabool Shire Council to ensure the safety of all road users during construction. These speed limits are now in operation and being enforced.

Turbine Component Deliveries

Oversize deliveries of wind turbine components will continue at Moorabool North wind farm until mid-August 2019.

The Moorabool Wind Farm team aims to keep local disruption to a minimum and apologises if construction activities cause any inconvenience.

Oversize loads include, Blades, Nacelle, Hub, Generators and Tower sections. Deliveries will be utilising several different routes to site. These include:

- From the Western Highway and travelling south along Geelong Ballan Road,
- Travelling north from Geelong on the Geelong Ballan Road through Anakie.

They will then travel to the relevant access points via the Ballan Meredith Road and Ballan Egerton Road.

Key Delivery Facts:

11 oversize loads per turbine

Approx. 33 oversize loads per week

550 oversize loads in total

Deliveries will occur Monday to Saturday

Road Safety

Goldwind places a high importance on road safety for all road users and acknowledges the inconvenience that encountering oversize deliveries may cause. All loads will travel in accordance with the relevant permit conditions and be accompanied by pilot vehicles and in some cases, police escorts.

For up to date information on deliveries please register to receive weekly SMS notifications by texting your name to **0418 975 014**

Transmission Line

The erection of transmission line poles is complete. Stringing of the conductor wires is now approximately 98% complete. Tree trimming is now underway, where required, along the line.

For Further Information about the project please visit
www.mooraboolwindfarm.com, www.mwftraffic.com or call 1800 019 660.