

CONSTRUCTION UPDATE

Moorabool North Wind Farm

Progress to date

- Installation of all fifty (50) turbines complete
- Energisation of substation complete
- Commissioning of forty-seven (47) turbine complete

Look ahead

- Ongoing commissioning of turbines
-

Moorabool South Wind Farm

Progress to date

- Installation of bottom tower sections (S1 & S2) completed at all 54 turbine locations
- Thirty-eight (38) turbines fully installed
- All access tracks, hardstands and substation complete
- Energisation of substation complete
- All turbine components have been delivered to site
- Three (3) Main cranes now onsite to support turbine installation

Look ahead

- Ongoing turbine installation works will continue
 - Nightworks may take place as works progress
 - Road maintenance and repairs will continue as we monitor regularly
 - Beginning of commissioning of turbines
-

November 2020



Image – Installation of Turbine 15 at MSWF

For Further Information about the project visit:

www.mooraboolwindfarm.com

www.mwftraffic.com or call

1800 019 660.

