

CONSTRUCTION UPDATE

March 2019

Moorabool North Wind Farm

March

- Approximately 19km of access tracks complete
- 48 foundations are excavated
- 37 Concrete pours completed
- On-site concrete batching plant operational
- Substation works are on-going, and the main transformer has arrived on site
- Approximately 5km of cable reticulation trenching is complete
- Commencement of turbine component deliveries

Look ahead to April

- Continuation of access track construction, foundations & excavations on the western side of the site
- Continuation of substation works, the main switch room arrival and O&M building installation
- Continue road maintenance
- Continue turbine component deliveries

Construction activity focused on **Ballan Meredith Road, Ballan Egerton Road** and **Manley's & Egan's Road**.

Speed Limit Reduction

- The Speed limit on sections of the Ballan Meredith Road and Ballan Egerton Road have been reduced to **60km/h** until approximately May 2019.
- The speed limit on Mount Wallace Ballark road has been reduced to **80km/h**.

These changes have been implemented with Moorabool Shire Council to ensure the safety of all road users during construction. These speed limits are now in operation and being enforced.

Turbine Component Deliveries

Oversize deliveries of wind turbine components will begin from early March 2019 and continue at Moorabool North wind farm until mid-August 2019.

Oversize loads include, Blades, Nacelle, Hub, Generators and Tower sections. Deliveries will be utilising several different routes to site. These include:

- From the Western Highway and travelling south along Geelong Ballan Road,
- Travelling north from Geelong on the Geelong Ballan Road through Anakie.

They will then travel to the relevant access points via the Ballan Meredith Road and Ballan Egerton Road.

Key Delivery Facts:

11 oversize loads per turbine

Approx. 33 oversize loads per week

550 oversize loads in total

Deliveries will occur Monday to Saturday

The Moorabool Wind Farm team aims to keep local disruption to a minimum and apologises if construction activities cause any inconvenience.

Road Safety

Goldwind places a high importance on road safety for all road users and acknowledges the inconvenience that encountering oversized deliveries may cause. All loads will travel in accordance with the relevant permit conditions and be accompanied by pilot vehicles and in some cases, police escorts.

For up to date information on deliveries please register to receive weekly SMS notifications by texting your name to **0418 975 014**

Transmission Line

The erection of transmission line poles is complete. Stringing of the conductor wires is now approximately 98% complete. Tree trimming is now underway, where required, along the line.

Moorabool South Wind Farm

March

- Approximately 21kms of access tracks constructed
- 41 foundations are excavated and blinded
- 15 foundations poured
- 5 foundations backfilled
- Substation works in progress

Look ahead to April

- Continuation of access track construction and excavations
- Continuation of foundation pours
- Continuation of Substation works
- Continue road maintenance

Construction activity traffic is focused on **Mt Wallace Ballark Road** and **Ballan Meredith Road, Bungeeltap South Road** and at the wind farm entrance on the **Geelong Ballan Road**.

For Further Information about the project please visit
www.mooraboolwindfarm.com, www.mwftraffic.com or call 1800 019 660.